

## Ongoing Activities

10/18/2018 – 10/19/2018

- Site utilities install ongoing
- Lower level foundation rebar installation
- Pour concrete foundations and walls at lower level
- Jobsite trailer mobilization
- Below grade waterproofing on retaining wall

## Upcoming Activities

- Complete pouring concrete retaining wall at the lower level
- Continue waterproofing walls at lower level
- Commence foundation block at lower level retaining wall
- Project management team mobilizes to field
- Commence backfilling at lower level retaining wall

## Financial & Schedule Status

Current GMP = \$27.6M  
Bill to Date = \$2,783,384

Start Date: July 2, 2018  
Current Completion Date:  
July 10, 2019

## Project Overview



Photo of Project Site from Westhaven Dr Parking Area

## Safety Sector



## Dewatering

Work in excavations with standing water or in excavations where water is accumulating is prohibited. Dewatering systems must be used as needed. Following heavy rains from the remnants of Hurricane Michael, numerous dewatering systems were used to ensure a safe working environment for all personnel on site.





Spread footings poured for temporary steel



Footings poured for CMU wall at gymnasium and kitchen



Retaining wall reinforcement and forming west of gymnasium



Below grade waterproofing at southeast corner of building