

Ongoing Activities

10/22/2018 – 10/26/2018

- Site utilities install ongoing
- Lower level foundation rebar installation
- Pour concrete foundations and walls at lower level
- Project management team mobilized to field
- Below grade waterproofing on retaining wall
- Foundation block at lower level
- Sanitary underground install and inspection

Upcoming Activities

- Complete pouring concrete retaining wall at the lower level
- Continue waterproofing walls at lower level
- Continue foundation block at lower level retaining wall
- Continue backfilling at lower level retaining wall

Financial & Schedule Status

Current GMP = \$27.6M
Bill to Date = \$2,783,384

Start Date: July 2, 2018
Current Completion Date:
July 10, 2019

Project Overview



Aerial Photo of Project Site looking north

Safety Sector



Cold Weather Injury Prevention

Cold weather injury possibilities are increasing with the changes in the seasons. Proper dress consists of layered clothing that both insulates and allows for ventilation. JE Dunn ensures all team members are prepared by issuing high-visibility cold weather gear.



Retaining wall at northwest corner of gymnasium being poured



All lower level underground sanitary lines installed and inspected



Sunrise over the jobsite



Backfilling along northeast corner near elevator