

## Ongoing Activities

11/26/18 – 11/30/18

- Erecting lower level steel
- Installing lower level load bearing block walls
- Below grade waterproofing on retaining wall
- Main level underground MEP
- Pouring main level east footings and foundation walls
- Backfill main level west ahead of slab pour

## Upcoming Activities

- Complete exterior skin mock up
- Continue backfilling at main level west
- Continue main level east foundations
- Continue main level underground MEP
- Main level west slab on grade pour
- Continue lower level block walls

## Financial & Schedule Status

Current GMP = \$27.6M  
Bill to Date = \$5,197,152

Start Date: July 2, 2018  
Current Completion Date:  
July 10, 2019

## Project Overview



Photo of the project site from overhead looking North

## Safety Sector



Full face shield

## “Face Injury Protection”

Eye protection must be worn at all times. However, during certain activities (e.g. grinding, metal cutting, etc.) a combination of safety glasses AND a face shield is required.



## APS Tuskegee Airmen Global Academy

*Project Purpose Statement: To build a new elementary school for Atlanta Public Schools that will create a diverse and innovative learning environment, allowing students' minds to soar.*



Support columns for north entrance installed



Forming in place for south stair tower foundation wall



All hollow-metal frames for lower level masonry walls on site



First piece of steel flying for sequence 1