

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 10/29/18-11/2/18



Balfour Beatty

10/22/18-10/26/18 Activities



- Prep for hurricane
- Interior MEP rough
- Re-roofing
- Abatement
- Setting of grease traps



Interior MEP Rough and framing at renovation



Extension of rubble wall at Mary St

Balfour Beatty

10/22/18-10/26/18 Activities Continued



Excavation and pouring of footings



Installation of wall rebar

Balfour Beatty

10/22/18-10/26/18 Activities Continued



New Building foundations and wall formwork

Balfour Beatty

10/29/18-11/2/18 Activities



- Pour foundations
- Form wall
- Demo auditorium roofing
- Installation of curb and gutter
- Interior framing and MEP at renovation



Installation of Curb and Gutter



Continuous Footing

Balfour Beatty

10/29/18-11/2/18 Activities Continued



Renovation Framing and MEP Rough

Balfour Beatty



10/29/18-11/2/18 Activities

- Continue Renovation Rough – LV pending returned submittals
- Site Water Lines
- Paving
- Pour retaining wall
- Start under slab plumbing at kitchen

Project Schedule

- Project schedule impacted by delayed LDP and Building Permit procurement
- Project substantial completion: 8/29/19 per 10/23/18 schedule update

Project Financials

- Current contract value: \$14,400.00
- Approved OCO 1 \$75,856.45 – Pending execution

Balfour Beatty