

# CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 7/23/18-7/27



**Balfour Beatty**

# Last Week Summary 7/16-7/20



- Ceiling grid/tile removed
- Removed all existing duct work
- Installed all signage
- Started building separation



APS Signage



Separation of buildings schedule for demolition

**Balfour Beatty**

# This Week Activities 7/23-7/27



- Began flooring removal
- Start vertical demolition
- Finalized HVAC duct removal
- Removal of existing chiller for salvage to APS



Removal of flooring in classroom building



Demolition of kitchen



Removal of chiller for salvage

**Balfour Beatty**



## Next Week Activities 7/30-8/3

- Continuation of vertical demolition of buildings
- Installation of erosion control
- Continue selective demolition
- Demolition of trailers
- Start of site demolition – Pending LDP

## Project Schedule

- Project substantial completion: 7/15/19
- Project schedule impacted by delayed LDP procurement

## Project Financials

- Current contract value: \$14,400.00

**Balfour Beatty**