

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 8/13/18-8/17/18



Balfour Beatty

8/6/18-8/10/18 Activities



- Continue vertical demolition at classroom building
- Continue selective demolition in classroom building
- Demolition of the interior auditorium space
- Demolition of the trailers



Removal of tile from existing restrooms



Interior demolition of the auditorium



Demolition of the Trailers

Balfour Beatty

8/13/18-8/17/18 Activities

- Continue vertical demolition at classroom building
- Continue selective demolition in classroom and auditorium buildings
- Completed trailer haul off
- Removal of Georgia Power Transformer
- Procured LDP



Cleared trailer area



Auditorium



Georgia Power transformer removal

Balfour Beatty

8/13/18-8/17/18 Activities Continued



Restroom demolition



Structural demolition



Classroom demolition

Balfour Beatty



8/20/18-8/24/18 Activities

- Completion of vertical demolition and haul off
- Installation of erosion control
- Removal of slab on grades
- Start of site demolition and tree removal
- Continue interior selective demolition

Project Schedule

- Project substantial completion: 7/18/19 per 8/1/18 schedule update
- Project schedule impacted by delayed LDP procurement

Project Financials

- Current contract value: \$14,400.00

Balfour Beatty