

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 8/27/18-8/31/18



Balfour Beatty

8/20/18-8/24/18 Activities



- Remove slab on grade
- Continue selective demolition in classroom building
- Remove trees
- Start underground detention system



Slab on Grade Removal



Tree Removal



Balfour Beatty

8/27/18-8/31/18 Activities



- Completing SOG and footing removal
- Completion of interior demolition
- Completion of tree removal
- Installation of UDS
- Site demolition



Site Demolition



Trees at playground



UDS Installation

Balfour Beatty

8/27/18-8/31/18 Activities Continued



Demolition of lower level for retaining wall



Cut for installation of retaining wall footing

Balfour Beatty



9/4/18-9/7/18 Activities

- Start electrical and plumbing rough in classroom renovation
- Continue with underground detentions system
- Start grading for retaining wall

Project Schedule

- Project substantial completion: 8/1/19 per 8/14/18 schedule update
- Project schedule impacted by delayed LDP and Building Permit procurement
- Recovery schedule will be assessed on BP is procured

Project Financials

- Current contract value: \$14,400.00

Balfour Beatty