

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 9/10/18-9/14/18



Balfour Beatty

9/4/18-9/7/18 Activities



- Complete building and selective demolition
- Site demo ongoing
- Prep for retaining wall and new building foundations
- Continue with underground utilities



Prep for wall and building foundations and site demolition

Balfour Beatty

9/10/18-9/14/18 Activities

- Completion of UDS
- Start interior electrical rough in
- Cut for retaining wall and grading for new building pad
- Installation of site utilities



Site Grading



Demolition of parking lot

Balfour Beatty

9/10/18-9/14/18 Activities Continued



Completion of UDS

Balfour Beatty



9/17/18-9/21/18 Activities

- Start plumbing rough in classroom renovation
- Start re-roofing
- Continues site utilities

Project Schedule

- Project substantial completion: 8/1/19 per 8/14/18 schedule update
- Project schedule impacted by delayed LDP and Building Permit procurement
- Recovery schedule will be assessed once BP is procured

Project Financials

- Current contract value: \$14,400.00

Balfour Beatty