

CHARLES L. GIDEON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 9/4/18-9/7/18



Balfour Beatty

8/27/18-8/31/18 Activities

- Completion slab on grade and footing removal
- Completion of interior demolition
- Completion of tree removal
- Installation of UDS
- Site demolition



Site Demolition



Trees at playground



UDS Installation

Balfour Beatty

9/4/18-9/7/18 Activities



- Complete building and selective demolition
- Site demo ongoing
- Prep for retaining wall and new building foundations
- Continue with underground utilities



Prep for wall and building foundations and site demolition

Balfour Beatty

9/4/18-9/7/18 Activities Continued



Installation and backfill of UDS

Balfour Beatty



9/10/18-9/14/18 Activities

- Start electrical and plumbing rough in classroom renovation
- Continue with underground utilities
- Continues site cut and fill

Project Schedule

- Project substantial completion: 8/1/19 per 8/14/18 schedule update
- Project schedule impacted by delayed LDP and Building Permit procurement
- Recovery schedule will be assessed on BP is procured

Project Financials

- Current contract value: \$14,400.00

Balfour Beatty