

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 12/2/19-12/6/19



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 12/2/19 - 12/6/19

- Installing new sanitary pipe in trenches for new restrooms.
- Conduct water test for new sanitary piping.
- Installed new water pipe and plumbing fixture connections.
- Demoing and prepping for new plumbing fixtures.
- Reworking piping for water piping for water fountains.
- Installing conduit for rough-in of new electrical systems.
- Installing new refrigerant piping and hangers for new Mechanical systems.

Upcoming Activities 12/9/19 - 12/13/19

- City Plumbing Inspection for new underground sanitary piping and backfill trenches.
- Pour slab pourbacks and topping slabs at restrooms.
- Continue installing conduit for rough-in of new electrical systems.
- Begin installing ductwork for new Mechanical systems.
- Begin patching and pointing up existing masonry walls.
- Begin demoing caulk and installing new caulking at exterior windows.



Trenching for Install of New Sanitary Pipes



Goodwyn, Mills, & Cawood



Removal of Mini Blinds and Reworking Ceiling Grid at 2010 for New Light Fixtures

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 12/3/2019 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$805,272
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood