

# EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 12/9/19-12/13/19



Goodwyn, Mills, & Cawood

**Balfour Beatty**

## Current Activities 12/9/19 - 12/13/19

- City Plumbing Inspection for new underground sanitary piping and backfill trenches.
- Pour slab trenches and topping slabs at restrooms.
- Installed new water pipe and plumbing fixture connections.
- Completed water piping and electrical rough-in for water fountains.
- Installing conduit for rough-in of new electrical systems.
- Installed ductwork and refrigerant lines for new Mechanical systems.
- Framing of walls in 2010 building.
- Saw cut of slab in cafeteria for new column footings.

## Upcoming Activities 12/16/19 - 12/20/19

- Begin patching and pointing up existing masonry walls.
- Begin demoing caulk and installing new caulking at exterior windows.
- Begin demo and reapplication of roofing.
- Begin underpinning for elevator pit.
- Continue installing conduit for rough-in of new electrical systems.



Poured Topping Slab in Restrooms



Concrete Pour at New Sanitary Trenches

## Project Schedule

- Project Substantial Completion: June 2020 per 12/3/2019 schedule update
- Schedule Status: On Schedule



## Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$805,272
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood