

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 1/13/20-1/17/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 1/13/20 - 1/17/20

- Demoing and reinstalling roofing at Building 2010.
- Installing conduit and wall rough-in of new electrical systems.
- Installing overhead rough-in of plumbing systems insulation of pipes.
- Installing control lines to FCUs in Building 2010.
- Continue installing duct work in Building 2010
- Continue installing lighting in Media Center.

Upcoming Activities 1/20/20 - 1/24/20

- Continue demo and reapplication of roofing.
- Continue installing conduit and wall rough-in of new electrical systems.
- Continue installing duct work in Building 2010
- Continue overhead rough-in of plumbing system.
- Install new drains in courtyard.
- Pour new sidewalks in courtyard.
- Begin fire alarm rough-in.



Goodwyn, Mills, & Cawood

Balfour Beatty



Continue Demolition and Replacement of Roof



Installation of Overhead Pipes and Pipe Insulation in Building 2010

Activities



Continue Install of New Lighting
in Media Center



Install Conduit in Administrative
Area of Bldg 2010



Relocation of Water Supply Line
in Art Room



Goodwyn, Mills, & Cawood

Saw Tothing and Removal of
CMU in Media Center

Patching of CMU Walls

In-fill of Masonry Walls

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 01/14/2020 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$1,634,547
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood