

# EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 2/03/20-2/07/20



Goodwyn, Mills, & Cawood

**Balfour Beatty**

## Current Activities 2/03/20 - 2/07/20

- Demoing and reinstalling roofing at Building 2010.
- Installing lights and conduit for classrooms.
- Continuing fire alarm rough-in
- Continuing removal and reapplication of exterior window caulking.
- Top out of masonry walls.
- Installation of door frames in masonry walls.
- Pouring of footings in cafeteria
- Installation of dry wall framing at entry.
- Pouring of topping slabs at bathrooms in Building 2020 and 2021.
- Begin layout of canopy footings and retaining wall.

## Upcoming Activities 2/10/20 – 2/14/20

- Continue demo and reapplication of roofing.
- Installing lights for classrooms, conduit, and wall rough-in of new electrical systems.
- Install new RTU.
- Continue fire alarm rough-in.
- Continue construction of interior CMU walls and installation of HM frames.
- Begin epoxy flooring installation.
- Begin priming walls in Building 2020 and 2021.



Top Out of Masonry Walls



Installation of Door Frames in Masonry Walls

## Activities



Pour Topping Slab in Bldg. 2020  
and 2021 Restrooms



Pour Footings for Steel Columns  
in Cafeteria



Install Drywall Framing at Entry

**GMC**

Goodwyn, Mills, & Cawood

## Project Schedule

- Project Substantial Completion: June 2020 per 01/28/2020 schedule update
- Schedule Status: On Schedule



## Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$2,362,281
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood