

# EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 2/10/20-2/14/20



Goodwyn, Mills, & Cawood

**Balfour Beatty**

## Current Activities 2/10/20 - 2/14/20

- Demoing and reinstalling roofing at Building 2010.
- Installing lights and conduit for classrooms.
- Continuing fire alarm rough-in
- Continuing removal and reapplication of exterior window caulking.
- Installation of door frames in masonry walls.
- Install steel columns in cafeteria
- Installation of dry wall framing in STEM Lab.
- Begin painting at Building 2021
- Begin excavation of canopy footings and retaining wall.

## Upcoming Activities 2/17/20 – 2/21/20

- Continue demo and reapplication of roofing.
- Installing lights for classrooms, conduit, and wall rough-in of new electrical systems.
- Install new RTU.
- Continue fire alarm rough-in.
- Pour concrete for canopy and retaining wall footings.
- Finish installing steel supports in cafeteria
- Finish masonry plumbing chases
- Continue 1st coat of paint at Building 2020.
- Finish installing door frames.



Goodwyn, Mills, & Cawood

**Balfour Beatty**



Begin Excavation for Canopy and Retaining Wall Footings



Installation of Door Frames in Masonry Walls

## Activities



Installation of Steel Columns in  
Cafeteria



Install Drywall Framing at STEM  
Lab



Apply 1<sup>st</sup> Coat of Paint at  
Building 2021



Goodwyn, Mills, & Cawood

## Project Schedule

- Project Substantial Completion: June 2020 per 02/11/2020 schedule update
- Schedule Status: On Schedule



## Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$2,362,281
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood