

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 2/24/20-2/28/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 2/24/20 - 2/28/20

- Demoing and reinstalling roofing at Building 2010
- Continuing fire alarm rough-in
- Continuing removal and reapplication of exterior window caulking
- Install corridor door frames
- Finish drywall plumbing chases
- Complete demo wall in cafeteria
- Insulate metal studwalls and hang 2nd side of drywall
- Continue excavation of canopy footings and retaining wall and pouring concrete
- Prepare kitchen floor for epoxy floor application
- Install new RTU at building 2010
- Install metal roofing at Gym

Upcoming Activities 3/2/20 – 3/6/20

- Continue demo and reapplication of roofing
- Continue replacing metal roof panels
- Continue fire alarm rough-in
- Continue canopy footing and retaining wall excavation and concrete pours
- Begin installation of monument sign
- Finish installing steel supports in cafeteria
- Begin installing epoxy flooring in kitchen
- Install CMU wall at entry



Insulate metal studwalls and hang 2nd side of drywall



Continue excavation of canopy footings and retaining wall and pouring concrete

Activities



Continue Demo of Wall in
Cafeteria



Prepare Kitchen Floor for Epoxy
Floor Application



Install Corridor Door Frames

GMC

Goodwyn, Mills, & Cawood

Project Schedule

- Project Substantial Completion: June 2020 per 02/26/2020 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$2,362,281
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood