

EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 3/2/20-3/6/20



Goodwyn, Mills, & Cawood

Balfour Beatty

Current Activities 3/2/20 - 3/6/20

- Continuing fire alarm rough-in and install new fire alarm devices
- Install exterior door frames
- Pour back slab in cafeteria
- Drill and epoxy rebar at entrance
- Begin installation of epoxy floor in kitchen
- Begin installation of epoxy floor in restrooms at building 2020 and 2021
- Continue electrical rough-in at STEM Lab
- Install ceiling grid in Media Center
- Insulate duct work at building 2010
- Continue insulating overhead plumbing at building 2010

Upcoming Activities 3/9/20 – 3/13/20

- Continue demo and reapplication of roofing
- Continue replacing metal roof panels
- Continue fire alarm rough-in and device installation
- Continue electrical rough-in at STEM Lab
- Continue canopy footing and retaining wall excavation and concrete pours
- Pour entry slab
- Begin installation of monument sign
- Finish installing epoxy flooring in kitchen
- Being painting at Gym



Begin installation of epoxy floor in restrooms at building 2020 and 2021



Drill and epoxy rebar at entrance

Activities



Slab Pour Back at Cafeteria



Install Epoxy Floor at Kitchen



Continue Rough-in at STEM Lab

GMC

Goodwyn, Mills, & Cawood

Balfour Beatty

Project Schedule

- Project Substantial Completion: June 2020 per 02/26/2020 schedule update
- Schedule Status: On Schedule



Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$3,082,225
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood