

# EMMA HUTCHINSON ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 6/01/20-6/05/20



Goodwyn, Mills, & Cawood

**Balfour Beatty**

## Current Activities 6/01/20 - 6/05/20

- Continue laying LVT and carpet at connector and main entry
- Continue installing hardware on doors in corridors and at exterior of building 2010
- Complete installation of handrails at ADA ramp and main entry stair
- Complete install of new chain link fence
- Milling and paving of the parking lot
- Complete install of lights on ADA bus loop canopy
- Complete testing of low voltage systems
- Install lights at main entry and Stem Lab
- Installing exterior building letters/signage
- Conduct COA MEP final inspections

## Upcoming Activities 6/08/20 – 6/12/20

- Owner/Architect Punch Walk
- APS furniture move-in at building 2010
- Complete install of door hardware at building 2010
- Complete Install LED monument sign at drive entrance
- Complete install of exterior building letters/signage
- Complete parking lot striping
- Conduct COA Building code CO inspection



Goodwyn, Mills, & Cawood

**Balfour Beatty**



Building Signage & New Lights at Main Entrance



New Paving of the Parking Lot

## Activities



New Decorative Fence, Stair,  
& Railings



Custom Light Fixtures at  
Stem Lab



Handrails at Bus Loop ADA  
Ramp

**GMC**

Goodwyn, Mills, & Cawood



Canopy, Handrails, &  
Seed/Straw at ADA Ramp

**Balfour Beatty**

## Project Schedule

- Project Substantial Completion: June 2020 per 06/02/2020 schedule update
- Schedule Status: On Schedule



## Project Financials

- Construction Budget: \$7,680,000
- Progress Billed to Date: \$5,351,169
- Budget Status: Within GMP



Goodwyn, Mills, & Cawood