

# MILES

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 07/7/2025-7/11/2025*



**Balfour Beatty**

## Current Activities 7/7/2025 - 7/11/2025

- Complete
  - Move Management
  - Floor Protection
- In Progress - Interior
  - Ceiling Grid Demo
  - MEP above ceiling Demo
- In Progress - Exterior
  - Roofing Replacement
  - Masonry - Cutting Holes for OFS
  - Demo Metal Panels/Windscreen on roof
  - Removal of Stucco on East side of building
  - Fall Arrest System Mockup Install

## Upcoming Activities 7/14/25-7/18/25

- Structural Steel – Support for Rooftop Mech. Units



**Floor Protection**



**Roof Replacement**

## Progress Photos



## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$1,630,405.29 = 15% Completion
- Budget Status: Within GMP

