

MILES

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 10/13/2025 - 10/17/2025



Balfour Beatty

Current Activities 10/13/2025 - 10/17/2025

Weekly Progress Summary (Oct 13 – Oct 17, 2025)

This week's construction progress demonstrates steady advancement throughout the project, both inside and outside the building. Interior efforts concentrated on ceiling grid installation, MEP overhead coordination, and ongoing lighting, ductwork, and sprinkler head installation within corridors and classrooms. Wall outlets, data boxes, and device rough-ins also progressed as crews continue preparing for ceiling cover inspections. On the exterior, masonry detailing and facade improvements, including coping installation. Site development advanced with continued grading around the new addition in preparation for upcoming concrete placement and landscaping activities. Overall, the project remains on schedule, with consistent progress across multiple work areas as the team transitions from rough-in activities toward finish work.

Key Deliverables

- NG Generator - 12/15/25
- ERUs - 9/26/25 (Delivered and Staged off site)



Exterior Improvements



Interior Improvements

Progress Photos



 LORD AECK SARGENT



Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$5,415,414.10 = 51.44% Completion
- Budget Status: Within GMP

