

TOWNS

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 09/30/2024-10/04/2024



Balfour Beatty

Current Activities 09/30/24-10/03/24

- Complete
 - Temporary stair tower installed for roof access
 - Site fencing in place and secure
 - Demo of wooden cabinetry
 - Demo of flooring
 - Demo of playground equipment
- Started/Ongoing
 - Demo ongoing interior and exterior

Upcoming Activities 10/07/24-10/11/24

- MEP disconnect HVAC units on roof
- HVAC to deliver roof curbs
- Remove gravel from roof
- Install safety at roof



Construction Area Secured



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$427,340.64
- Budget Status: Within GMP

