

TOWNS

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 10/07/2024-10/11/2024



Balfour Beatty

Current Activities 10/07/24-10/11/24

- Complete
 - Demo of interior spaces
 - Demo of concrete slabs
 - Mechanical Dismantled Rooftop units
 - Disconnected Electrical and Gas at rooftop units
 - Roof curbs delivered
- Started/Ongoing
 -

Upcoming Activities 10/14/24-10/18/24

- Crane to remove rooftop units
- Remove gravel from roof



Rooftop Units Disconnected



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$427,340.64
- Budget Status: Within GMP

