

TOWNS

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 10/14/2024-10/18/2024



Balfour Beatty

Current Activities 10/14/24-10/18/24

- Complete
 - Vacuum of gravel off roof
 - Rooftop units off roof
- Started/Ongoing
 - Demo of empty conduit at classrooms
 - Setting of roof drains
 - Reinforce roof safety guardrails

Upcoming Activities 10/21/24-10/25/24

- Temp flash in roof drains awaiting roofing materials
- LED Bulb retrofit throughout



Rooftop Units Removed



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$427,340.64
- Budget Status: Within GMP

