

TOWNS

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 10/21/2024-10/25/2024



Balfour Beatty

Current Activities 10/21/2024-10/25/2024

- Complete
 - Remove fire sprinkler heads at cooler/freezer
 - All units removed from roof covered with plywood
- Started/Ongoing
 - Running wire for new/enlarged circuits at rooftop units
 - Setting of roof drains
 - Temp flash roof drains



Rooftop Units Removed

Upcoming Activities 10/28/24-11/1/24

- Demo cooler/freezer
- MEP trim out in ceiling grid
- LED Bulb retrofit throughout
- Deliver roofing materials
- Demo and Reroof
- Set roof curbs



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$427,340.64
- Budget Status: Within GMP

