

TOWNS

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 12/09/2024-12/13/2024



Balfour Beatty

Current Activities 12/09/2024-12/13/2024

- Complete
 - Framing at new walls & ceilings of Modified Restrooms
- Started/Ongoing
 - APS January Board approval on LV Scope
 - Setting of roof drains at building 2010
 - Demo and Re-roof at building 2010
 - Set roof curbs
 - Return duct at roof curbs
 - Install Roof guardrails
 - Roof coping at building 2011
 - HVAC Controls

Upcoming Activities 12/16/24-12/20/24

- LED Bulb Retrofit throughout (pending EOR review of Mockup)



Roofing Activities ongoing
Framing at Modified R.Rooms



Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$2,457,631.21
- Budget Status: Within GMP

