

TOWNS

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 12/30/2024-1/20/2025



Balfour Beatty

Current Activities 12/30/2024-1/20/2025

- Complete
 - Setting door frames at new doors
 - HVAC Controls wire pulling
 - Roof Railing
- Started/Ongoing
 - APS January Board approval on LV Scope
 - Setting of roof drains at building 2010
 - Demo and Re-roof at building 2010
 - Set roof curbs
 - Return duct at roof curbs
 - Roof coping at building 2011
 - LED Bulb Retrofit throughout



**LED Bulb Retrofit
New Door Frames Set**



Upcoming Activities 1/6/25-1/10/25

- Hang Drywall at R.Rooms
- Rework gas line at roof

Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,500,001.00
- Progress Billed to Date: \$2,457,631.21
- Budget Status: Within GMP

