

# WEST MANOR ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 01/25/2021-01/29/2021



**Balfour Beatty**

## Current Activities 01/25/21-01/29/21

- Continue Gymnasium addition roof decking.
- Continue MEPF overhead rough-in at Renovation.
- Continue installation of mechanical and electrical equipment.
- Continue in-wall MEP rough at Renovation.
- Continue foundation drain and wall backfill.
- Continue waterproofing as back fill continues.
- Continue interior metal framing at renovation.
- Continue interior and exterior masonry at renovation.
- Continue paint and prep at east wing.
- Continue roofing replacement.
- Continue hang/tape/finish drywall.
- Continue entry addition steel.
- Prep and place slab on deck at gymnasium addition.
- Complete west gym wall backfill.
- Start ceiling grid in SW wing and cafeteria
- Start foundations for gymnasium tie into existing building.

## Upcoming Activities 02/01/21-02/05/21

- Continue Gymnasium addition roof decking.
- Continue MEPF overhead rough-in at Renovation.
- Continue installation of mechanical and electrical equipment.
- Continue in-wall MEP rough at Renovation.
- Continue foundation drain and wall backfill (Pending Weather)
- Continue foundations for gymnasium tie into existing building. (Pending weather)
- Continue foundation wall waterproofing. (Pending Weather)
- Continue interior metal framing at renovation.
- Continue interior and exterior masonry at renovation
- Continue wall prep and paint.
- Continue roofing replacement.
- Review concrete Formliner mock-ups.
- Complete entry addition steel.



Gymnasium Elevated Slab Pour



TPO Roofing Replacement



Activities



SW Wing Roofing Complete



Main Entry Steel Addition



East Wing OH Rough, Paint, and Framing



North Wing CMU Walls



Water Heater Installation



North Wing CMU Infill





## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$11,000,000
- Progress Billed to Date: \$2,711,077
- Budget Status: Within GMP

