

WEST MANOR ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 11/30/20-12/4/20



Balfour Beatty

Current Activities 11/30/20-12/4/20

- Continued rebar/concrete at gymnasium addition footings.
- Continued rebar and formwork at gym retaining walls.
- Continued concrete foundation walls pours.
- Continued MEP overhead rough at SW wing of renovation.
- Continued in-wall MEP rough at Renovation.
- Completion of prep for slab pour backs and admin addition SOG.
- Started waterproofing at gymnasium foundation walls.

Upcoming Activities 12/7/20-12/11/20

- Continue placement of rebar and concrete at gym addition footings and retaining walls.
- Place concrete at admin addition and interior slab on grade pour-backs.
- Continuing MEPF overhead rough-in at SW Wing.
- Continuing in-wall MEP rough at Renovation.
- Continuing waterproofing.
- Start foundation wall backfill.
- Start roofing replacement on existing building.



Continuation of Wall Pours at Gym Area



Waterproofing Installation at Gym Area

Activities



Fire Protection OH Installation
at SW Wing



Plumbing and Electrical OH
Installation at SW Wing



Mechanical Piping Installation at
SW Wing



Gym Addition North Wall and
Footing Concrete Pour



Interior Slab Pour Backs
Prepped for Concrete



Admin Addition SOG Prepped
for Concrete



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$11,000,000
- Progress Billed to Date: \$1,807,252.77
- Budget Status: Within GMP

