

# WEST MANOR ELEMENTARY SCHOOL

Weekly Construction Progress Report  
Week 12/14/20-12/18/20



**Balfour Beatty**

## Current Activities 12/14/20-12/18/20

- Continued rebar/concrete at gymnasium addition footings.
- Continued rebar and formwork at gym retaining walls.
- Continued concrete foundation wall pours.
- Continued MEP overhead rough at SW wing of renovation.
- Continued in-wall MEP rough at Renovation.
- Continued waterproofing at gymnasium foundation walls.
- Continued MEP Underground at gymnasium addition.
- Completion of foundation wall backfill for SOG
- Start interior metal framing at renovation.
- Start interior masonry at renovation.

## Upcoming Activities 12/21/20-12/23/20

- Prep/Place Gymnasium Slab on Grade
- Continue MEPF overhead rough-in at Renovation.
- Continuing in-wall MEP rough at Renovation.
- Continue waterproofing.
- Start foundation wall backfill.
- Start roofing replacement on existing building.
- Continue interior metal framing at renovation.
- Continue interior masonry at renovation.
- Jobsite will be closed on December 24<sup>th</sup> and 25<sup>th</sup>.



**Balfour Beatty**



Concrete Wall Pour at Gymnasium



Electrical UG and Slab Prep at Gymnasium

Activities



Gym Addition North Wall Backfill



Drainage Mat Installed at  
Foundation Wall



Plumbing Rough-In at Admin Area



Gym Addition Electrical Rough In



SW Wing Fire Protection  
Complete and Tested



Forms Removed from Concrete  
Pour

## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$11,000,000
- Progress Billed to Date: \$1,807,252.77
- Budget Status: Within GMP

