


Quote of the week: "A little progress each day adds up to big results."

Project: CW Hill Elementary and Middle School Week Ending: November 22, 2024

THIS WEEK:

- Continued drywall level 2
- Continued waste and vent rough in walls on level 1
- Started installing VRF's in kitchen
- Installed fly fan in kitchen
- Continued electrical overhead rough in level 2
- Continued insulating plumbing overhead on level 2
- Continued framing walls on level 1
- Completed duct insulation repair of insulation on level 2nd level 1




*Stud wall framing in classrooms
on level 1.*



*Stud wall framing in restrooms
on level 1.*



Electrical panel boxes in the electrical room on level 1.



Dry wall installation in classrooms on level 2.

NEXT WEEK – November 25th - November 29th

- Continue drywall level 2
- Continue waste and vent rough in walls on level 1
- Continue installing VRF's in kitchen
- Continue electrical overhead rough in level 2
- Continue insulating plumbing overhead on level 2
- Continue framing walls on level 1
- Cover up inspections at restrooms level 2

Final Completion

- June 30, 2025

PREPARED BY:

Orisamola Richardson, Carroll Daniel Construction Co.