


Project: CW Hill Elementary and Middle School
Week Ending: October 11, 2024

[illegible]

-

A photograph of a long, narrow corridor in a building under construction. The walls are made of vertical metal studs, and the floor is concrete. A yellow notepad icon is overlaid on the floor.


Carroll Daniel Construction Company
CW Hill - Weekly Progress Updates



Plumbing rough-in on level 1.



Stud wall framing in classrooms on level 2.

NEXT WEEK – October 14th - October 18th

- Continue electrical rough in overhead level 2
- Continue electrical rough in walls level 2
- Continue panel can installation level 2
- Continue duct installation level 1 & level 2
- Continue underground plumbing demolition and new plumbing rough in level 1
- Backfill kitchen underground plumbing
- Complete wall layout and metal stud framing on level 2
- Complete soffit and header framing on level 2

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- August 7, 2025

Final Completion

- June 30, 2025

PREPARED BY:

Orisamola Richardson, Carroll Daniel Construction Co.