

**Quote's of the Week:** "The expert in anything was once a beginner"- Unknown  
"Success is stumbling from failure to failure with no loss of enthusiasm" — Winston Churchill

## Project: Hank Aaron Academy Additions & Modifications

Week Ending: February 14, 2025

### THIS WEEK:

- Weather Delay: 3 days of rain
- Continued excavating and pouring footing
- MEP rough-in work continuing in the cafeteria area
- Ongoing formwork for the foundation wall



*Footing poured per gridlines 4 and D*



*Wall foundation formwork in place.*





*Conduit for gym feeders & cafeteria lighting rough-in*



*Continue installing ductwork in cafeteria*

### **NEXT WEEK – February 17th -February 21st**

- Complete sanitary sewer tie-in
- Complete building pad
- Complete gym footings
- Continue MEP rough-in, in the cafeteria
- Continue formwork and pour for foundation wall

### **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- December 1, 2025

### **PREPARED BY:**

Karee Shaw, Carroll Daniel Construction Co.