

Quote of the week: "Construction: The only place where you can tell someone to 'hit the road' and they actually do it." — Linda "Paver" Carter

Project: Hank Aaron Academy Additions & Modifications

Week Ending: November 8, 2024

THIS WEEK:

- Completed Phase 1 Demo
- Started storm pipe tie-in & grading for additional parking
- Demo on lower level began to prep for storm pipe & underground retention pond



Storm Pipe E2 installed



Demo lower lever near retention pond



Storm Pipe tie-in



Grading Parking Lot

NEXT WEEK – November 11th - November 15th

- Continue to install storm pipe
- Complete the demo at the retention pond
- Install underground retention pond

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 2, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

