

***Joke of the Week:** How does the homeowner respond to a lousy electrician? Shocked, obviously.*

## Project: Hank Aaron Academy Additions & Modifications

Week Ending: March 28, 2025

### THIS WEEK:

- 99% of concrete slab has been poured
- Fire line installation 100% completed
- Ongoing electrical rough-in for the cafeteria & block walls
- Continuing to work on exterior CMU walls
- Drywall installation started in cafeteria
- Progressing with metal framing in the cafeteria



*Gym stage ramp and stairs poured*



*CMU Exterior Walls being installed*



*Drywall installed in the serving line area*



*Metal framing installed in serving line area*

### NEXT WEEK – March 31 - April 4

- Begin blockfill and Prime
- Continue exterior CMU
- Complete metal stud framing in cafeteria
- Ongoing electrical rough-in work in cafeteria & block wall

### SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 1, 2025

### PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

