

***Joke of the Week:** Why did the scaffolding break up with the building? It needed more support! .*

Project: Hank Aaron Academy Additions & Modifications

Week Ending: April 4, 2025

THIS WEEK:

- Ongoing work on exterior CMU walls
- Completed plumbing rough-in along the south gym wall
- Started pulling low voltage wire in cafeteria
- Finished drywall installation in the IDF Room and header at serving line
- Began load-bearing CMU wall near north gym wall



CMU Load Bearing Wall being installed



CMU Exterior Walls being installed



Pulling wire at serving line area



Plumbing rough-in at south gym wall complete

NEXT WEEK – April 7 - April 11

- Begin blockfill and Prime
- Continue constructing load-bearing & exterior CMU walls
- Finish storm line installation
- Ongoing electrical in-wall rough-in
- Complete cafeteria electrical rough-in in the cafeteria
- Start ceiling grid in cafeteria

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 1, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

