

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
**Week Ending 08/10/18**

**COMPLETED ACTIVITIES:**

- Demolition of 5<sup>th</sup> Grade Pod
- Framing of 5<sup>th</sup> Grade Pod Walls
- Electrical Wall Rough-In in 5<sup>th</sup> Grade Pod
- Installation of Interior Storefronts in 5<sup>th</sup> Grade Pod
- Overhead MEP Rough-In in 5<sup>th</sup> Grade Pod
- Demolition of 2<sup>nd</sup> Floor Cafeteria Ceilings
- Overhead MEP Rough-In in 2<sup>nd</sup> Floor Cafeteria
- Demolition of 2<sup>nd</sup> Floor Kitchen Ceilings
- Installation of 2<sup>nd</sup> Floor Kitchen Acoustical Ceiling Tile
- Painting of 2<sup>nd</sup> Floor Kitchen
- Demolition of 3<sup>rd</sup> Floor Classroom Ceilings
- Painting of 3<sup>rd</sup> Floor Classrooms
- Interior Courtyard Curtainwall Painting on the 1<sup>st</sup> Floor
- Water Source Heat Pump Power Distribution for Phase 1A
- Hanging and Finishing Drywall in 5<sup>th</sup> Grade Pod
- Installation of 3<sup>rd</sup> Floor Classroom Acoustical Ceiling Tile
- Furring out of 3<sup>rd</sup> Floor Corridor Walls
- Demolition of 3<sup>rd</sup> Floor Classroom Flooring
- Interior Courtyard Curtainwall Painting on 3<sup>rd</sup> Floor
- Sawcut Slab for Curtain Wall Shear Walls on 2<sup>nd</sup> Floor
- Installation of Light Fixtures in 2<sup>nd</sup> Floor Cafeteria and East Corridor
- Framing 2<sup>nd</sup> floor Cafeteria and East Corridor Ceilings
- Installing 2<sup>nd</sup> Floor Cafeteria and East Corridor Ceiling Tile
- Installing 3<sup>rd</sup> Floor Corridor Ceiling Tile
- Installation of 3<sup>rd</sup> Floor Corridor Flooring

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**

**Week Ending 08/10/18**

- Installing 3<sup>rd</sup> Floor Classroom Flooring
- Demolition of 5<sup>th</sup> Grade Flooring
- Painting 5<sup>th</sup> Grade Walls
- Frame 5<sup>th</sup> Grade Ceilings
- Install 5<sup>th</sup> Grade Ceiling Tile
- Painting of 3<sup>rd</sup> Floor Corridors
- Installing Flooring in 3<sup>rd</sup> Grade Classrooms
- Demolition of Cafeteria flooring
- Mechanical/Electrical Final Inspections
- Final Cleaning in the Kitchen
- Installing 5<sup>th</sup> Grade Flooring
- Final Cleaning in 5<sup>th</sup> grade pod
- Final Cleaning in Cafeteria
- Final Cleaning in 3<sup>rd</sup> Floor Corridor
- HVAC Equipment Startup
- Low Voltage Rough-In for Phase 1A
- Installing Rebar in the Shear Wall Foundation
- Building Final Inspection
- Wall and Ceiling Demo (Phase 1B)
- Metal Stud Framing (Phase 1B)
- In Wall Rough-In for Phase 1B
- Begin One Siding Walls for Phase 1B
- Installation of the Cooler/Freezer Condensers (Phase 1A)
- Pour Footings for Shear Wall

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**

**Week Ending 08/10/18**

**CURRENT ACTIVITIES:**

- Hang and finish drywall in band area
- Install duct and piping in band area
- Electrical wall rough in (8<sup>th</sup> grade pod)
- In wall rough in (band area)
- In wall inspection for band area
- Pouring 2<sup>nd</sup> floor shear walls
- Install ceiling tile on 3<sup>rd</sup> floor

**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**

Week Ending 08/10/18

**PROGRESS PHOTOS:**





**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 08/10/18



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 08/10/18





**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 08/10/18



**HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS**  
**WEEKLY PROGRESS UPDATE**  
Week Ending 08/10/18

**SCHEDULE:**

- Substantial Completion Date: July 31, 2019
- Schedule Status: On Schedule

**BUDGET:**

- Construction Budget: \$8,400,000