

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS

WEEKLY PROGRESS UPDATE

Week Ending 11/23/18

WORK COMPLETED PREVIOUS WEEK (11/14 – 11/20)

- Installed the Auditorium carpet
- Troubleshoot the remaining issues on the Fire Alarm
- Painted final coat on door frames (2nd floor)
- Painted the Auditorium
- Installed ceiling grid in the 4th Grade Pod
- Relocated sprinkler heads on the 3rd floor (except 4th Grade Pod)
- Cleaned up exterior sitework areas
- Prepped for pouring concrete for the sidewalk and planters
- 2nd floor final cleaning
- Installed epoxy flooring in Pre-K bathrooms
- Installed lights in the Office and Pre-K areas
- Installed curtainwall framing, sheathing, and waterproofing
- Install Canopy Columns
- Install lights and devices in the 4th Grade Pod

CURRENT ACTIVITIES:

- Sand/refinish Auditorium stage floor
- Install flooring in the kindergarten and 1st grade pods
- Paint kindergarten and 1st grade pods
- Paint office area and 4th grade pod
- Install flooring in the office area and 4th grade pod
- Install wall tile in the pre-k bathrooms
- Remove the teachers' lounge flooring/Install of new flooring
- Paint the existing lockers

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS

WEEKLY PROGRESS UPDATE

Week Ending 11/23/18

- Final cleaning for Kindergarten Pod, 1st Grade Pod, and Parent Center
- Frame walls to tie into exterior windows
- Install curtainwall glazing and glass
- Pour sidewalk and ramps / Complete by 11/21/18
- Review 2nd Floor Punch List and perform 3rd Floor Punch List on Tuesday 11/27/18
- Install Canopy

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 11/23/18

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 11/23/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 11/23/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 11/23/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 11/23/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 11/23/18



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 11/23/18

SCHEDULE:

- Substantial Completion Date: July 31, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$3,948,750.19 (Through 10/31/2018)