



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 09/03/2021

THIS WEEK

- Sitework continues
 - Storm drainage piping installation
 - Building pad grading
 - Underground storm pond installation complete
 - Site demolition continues at cafeteria addition
- Electrical demolition continues throughout building
- Mechanical equipment relocation continues
- Electrical rough-in continues throughout building
- Plumbing rough-in continues throughout building
- Ductwork installation continues at cafeteria and media center
- Gas piping rough-in continues
- Interior demolition continues
- Parking garage steel continues
- Sheetrock finishing continues in area A

NEXT WEEK: 09.06.21 – 09.10.21

- Sitework continues
 - Storm drainage piping installation
 - Building pad grading
 - Site demolition continues at cafeteria addition
- Electrical demolition continues throughout building
- Mechanical equipment relocation continues
- Electrical rough-in continues throughout building
- Plumbing rough-in continues throughout building
- Ductwork installation continues at cafeteria and media center
- Gas piping rough-in continues
- Interior demolition continues
- Sheetrock continues begins in area A
- Interior framing continues at Area B

BUDGET

Construction Budget

\$17,600,000.00

Budget Status

\$2,395,124.47

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Site demolition at cafeteria addition



Site storm drainage installation



Photo/Activity Updates

Interior framing at area B



Interior framing at Art/STEM Rooms



Photo/Activity Updates

Plumbing rough-in at admin area



Structural steel installation at parking garage

