


*Quote of the week: "I never dreamed about success. I worked for it."*

## Project: FL Stanton ES Renovation and addition

**Week ending: February 16, 2024**

- Continue electrical rough in gymnasium
- Continue electrical rough in overhead and walls at level 1
- Continue installing VRF piping
- Begin setting cassettes at the art room
- Installed kitchen hood
- Continue miscellaneous toothing throughout
- Continue pouring back at new retaining wall
- Begin installing broken replacement glass
- Continue installing storm sewer and sewer drains



*Continue to pour back concrete retaining wall*



*Complete joist and decking system install at the new kitchen addition*



*Continue constructing modular walls*



*Continue installing sanitary sewer system*

## **NEXT WEEK – February 19 - February 23**

- Continue spray air barrier on dens glass at the 1958 building
- Begin installing sprinkler heads
- Continue laying CMU at the gymnasium window in the multipurpose classroom
- Begin installing detention pond piping
- Complete tie in at all branch selectors
- Begin forming sidewalk at the loading dock
- Continue wrecking forms throughout the site.

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- June 30 , 2024

## **Final Completion**

- June 30, 2024

## **PREPARED BY:**

Jahaziel Lee, Carroll Daniel Construction Co.