


Quote of the week: "You are not your resume, you are your work. ."

Project: Toomer ES Additions and Modification

Week Ending: May 10, 2024

THIS WEEK:

- Complete FCP installation
- Obtained MEP Ceiling cover inspections for area 2 and 3
- Complete VCT flooring in area 3 and classrooms area 2
- Completed all site utilities and major grading
- Canopy install is complete
- Begin door and hardware installation
- Begin marker board and tack board installation
- Casework install is essentially complete



Complete sidewalk pour back this week on Saturday - 05/11/24



Monument sign cast stone has been installed. Currently ready to install LED Message Boards



*Stair landing floor prep has begin
and will begin installing stair tread
next week*

NEXT WEEK – May 13 - May 17

- Set emergency generator and complete installation
- Complete HVAC start - up process - Daiken
- Begin base and Asphalt paving
- Obtain ceiling cover inspection for all areas
- Complete ceiling tile installation at areas 1 and 2
- Complete gym painting
- Complete toilet partitions and accessories

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.