


*Quote of the week: " When i let go of what I am, I become what i might be."*

## Project: Toomer ES Additions and Modification

**Week Ending: May 31, 2024**

### THIS WEEK:

- Complete Cafeteria VCT install
- Continue with landscaping work throughout
- Complete sealed concrete work
- Complete toilet accessories install in the main building
- Gym floor install is complete
- Begin gym floor striping and base
- Complete acoustical sound panel install
- Complete handrails at the balcony and front entrance



*Acoustical sound panel install in the cafeteria is complete*



*Kitchen equipment has been delivered and tied in*



*Cafeteria VCT install is complete*



*Gym floor and striping is complete*

## **NEXT WEEK – June 3 - June 7**

- Complete toilet accessories and compartment install in the gym
- Begin window blind install
- Complete classroom clean and wax
- Begin installing new fence
- Complete parking lot asphalt rework
- Begin portable stage install.
- Obtain Final Inspection

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- June 30, 2024

## **Final Completion**

- June 30, 2024

## **PREPARED BY:**

Jahaziel Lee, Carroll Daniel Construction Co.