


Quote of the week: "What you get by achieving your goal is not as important as what you become by achieving your goals".

Project: Toomer ES Additions and Modification

Week Ending: January 19, 2023

THIS WEEK:

- Completed the install of new sanitary sewer system.
- Completed metal stud wall framing at CMU top outs at all areas.
- Completed structural steel and deck.
- Continued MEP overhead rough in areas 1, 2, and 3
- Completed exterior framing and sheathing.
- Completed column block-out pour backs.
- Completed foam insulation in Area 3 and most Area 1.
- Completed masonry walls.
- Installed fire risers in Area 1.
- Started site sanitary sewer system at west side of project.
- Completed drywall finishing Area 3 second floor.



*New security vestibule additions
CMU walls are constructed and
Structural steel has been installed.
Roof deck is complete as well.*



*Cafeteria CMU block wall
construction is complete*



Continue backfill for new sanitary sewer and water line.



Continue applying paint finishes on level 1 and 2 in area 3



Sanding existing CMU block wall with old ceramic tile mortar



90% of the Doas units are on site.

NEXT WEEK – January 22 - January 26

- Start roof at Addition
- Complete all foam insulation
- Complete all remaining air barrier.
- Continue overhead MEP rough areas 1, 2, and 3.
- Continue painting drywall and CMU.
- Start ceiling framing and ceiling grid at Area 3 second floor.
- Complete drywall CMU top outs in all areas.
- Complete soffit framing.
- Complete sanitary sewer system.
- Install grease traps after existing storm line is rerouted.
- Start fire line to street.

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.