


Quote of the week: "The secret of change is to focus all of your energy ; not on fighting the old, but on building the new."

Project: Toomer ES Additions and Modification

Week Ending: April 26, 2024

THIS WEEK:

- Begin Daikin start up
- Begin VCT floor prep in areas 2 and 3 corridor
- Installed gym light fixtures
- Complete sprinkler pipe rough in at the kitchen
- Begin casework install at area 2
- Wood doors delivered
- Toilet compartment install is complete
- Continue with teacher sink installation



Storefront install is 95% complete



Begin VCT install at the corridors areas on the 2nd floor of area 3



Toilet compartment install is complete



Canopy install is complete

NEXT WEEK – April 29 - May 3

- Complete the resinous flooring in the cooler/freezer room
- Continue with Curb and gutter
- Complete VCT flooring install in the corridor area
- Complete marker board and tack board installation
- Install pre-cast stone at the monument sign
- Begin floor prep for athletic flooring in the gym
- Begin curtain-wall and storefront ballistic film install

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.