


*Quote of the week: " Don't count the days, make the days count."*

## Project: Toomer ES Additions and Modification

**Week Ending: May 24, 2024**

### THIS WEEK:

- Installed emergency generator
- Nearly complete on all ceiling tile
- Resinous flooring is complete throughout
- Completed marker board and tack-board installation
- Continued Door and hardware installation
- Completed the sprinkler system at the media center
- Gym MEP work is completed , including exterior exhaust damper
- Begin SOD installation on Thursday - 05/23/24



*Exterior letter signage complete ,  
continue with exterior paint finish*



*Continue with handrail install*



*Begin landscaping and installing  
SOD*



*Begin asphalt paving rework*

## **NEXT WEEK – May 27 - May 31**

- Complete base and asphalt paving
- Complete all flooring
- Complete all toilet partitions and accessories
- Complete classroom cleaning and floor waxing
- Complete door and hardware
- Complete exterior handrails
- Obtain MEP final inspections

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- June 30, 2024

## **Final Completion**

- June 30, 2024

## **PREPARED BY:**

Jahaziel Lee, Carroll Daniel Construction Co.