


Quote of the week: "What we fear of doing most is usually what we most need to do."

Project: Toomer ES Additions and Modification

Week Ending: June 14, 2024

THIS WEEK:

- Asphalt paving is complete
- Continue with miscellaneous punch list
- Complete final clean
- Exterior striping is complete
- Continuing laying miscellaneous sod



Kitchen serving lines delivered



New asphalt paving and striping is complete



*Classroom final clean, new furniture,
and casework complete*



Bike rack installation is complete

NEXT WEEK – June 17 - June 21

- Install portable stage
- Chain link fence and gate to be delivered
- Miscellaneous kitchen equipment to arrive
- Begin installing new fence
- Install metal lockers

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.