


Quote of the week: "No matter how hard the past is, you can always begin again."

Project: Toomer ES Additions and Modifications

Week Ending: August 25, 2023

THIS WEEK:

- Asbestos found in the kitchen has been removed
- Completed cooler freezer removal from the kitchen
- Begin to install underground plumbing system in level 1 area 2
- Continue to install conduit on level 1 area 2
- Continue plumbing overhead rough-in
- Removed most of the roof top units
- Completed removal of electrical room walls
- Removed duct, Sheetrock and pipe at level 1 area 3
- Continue refrigerant piping install in area 2
- Complete water pipe and roof drain demo



Cooler freezer demo is complete



Continue Underground plumbing in area
2



Continue installing refrigerant piping overhead



Continue installing new conduit overhead

NEXT WEEK – August 28 - September 1st

- Remove existing gas meter
- Continue underground plumbing in area 2
- Continue refrigerant piping in area 2
- Long rail curbs are set to be delivered
- Begin spotting holes and laying out for curbs and units
- All Doas and RTU curbs have been delivered

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2024

Final Completion (Not Including New Switchgear)

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.