

An aerial photograph of Midtown High School. The school building is a large, multi-story structure with a flat roof, situated on the left side of the image. To the right of the building is a large, open field, likely a soccer field, with a goal visible. In the background, a dense line of trees separates the school from a city skyline, which includes several tall skyscrapers. The sky is clear and blue.

Weekly Construction Progress Report

Midtown High School
Week Ending: 1/29/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on second, third and fourth floor of new addition.
- Continue fire sprinkler third floor and Stair 1 Riser.
- Plumbing Rough-in fourth floor.
- Firestopping Fourth Floor of New Addition.
- Waterproofing applied on North, and West side of new addition.
- Poured concrete columns at new addition bridge.
- Continue brick red brick install at North and South elevations and black brick at East elevation.
- Begin Acoustical Ceiling Grid First Floor of New Addition.
- Continue Brick Installation at Patio Roof.
- Install cast stone windowsills and Parapet Caps.
- Completed Cleaning of Brick at East and South East Elevation.
- Continue Installing Windows at South Elevation.
- Fireproofing at new addition bridge.

NEXT WEEK – 2.1.2021 – 2.5.2021

- Continue MEP overhead and rough-in on Second, Third, and Fourth floors of the new addition.
- Continue brick red brick install at North and South elevation and black brick at East elevations.
- Continue interior metal framing.
- Continue exterior sheathing and waterproofing at new addition.
- Continue firestopping fourth floor of new addition.
- Begin fire sprinkler install on 4th floor of new addition.
- Fireproofing at new addition bridge.
- Continue Acoustical Ceiling Grid First Floor of New Addition.
- Install Handwash station in 8th street building cafeteria.
- Begin installing curtainwall on East Elevation.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 24,746,340.44

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

New Addition Progress – South Elevation



New Addition Progress – North Elevation



Photo Updates

ACT Ceiling Grid Installed First Floor of New Addition



ACT Ceiling Grid Installed First Floor of New Addition



Photo Updates

Metal Framing Progress in New
Addition Media Center



Fire Proofing Completed at New
Addition Bridge



Photo Updates

HVAC Progress in the New Addition



Roof Patio Progress

