

An aerial photograph of Midtown High School. The school building is a large, multi-story structure with a flat roof, situated on the left side of the image. To the right of the building is a large, open field with white yard lines, likely a football or soccer field. In the background, a dense line of trees separates the school from a city skyline, which includes several tall skyscrapers. The sky is clear and blue.

Weekly Construction Progress Report

Midtown High School
Week Ending: 2/5/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on second, third and fourth floor of new addition.
- Continue fire sprinkler third floor and Stair 1 Riser.
- Firestopping Fourth Floor of New Addition.
- Waterproofing applied on North, and West side of new addition.
- Continue brick red brick install at North and South elevations and black brick at East elevation.
- Continue Brick Installation at Patio Roof.
- Install cast stone windowsills and Parapet Caps.
- Begin Cleaning of Brick at South Elevation.
- Continue Installing Windows at South Elevation.
- Fireproofing at new addition bridge.
- Began installing Curtainwall at East Elevation.
- Fireproofing at new addition bridge.

NEXT WEEK – 2.8.2021 – 2.12.2021

- Continue MEP overhead and rough-in on Second, Third, and Fourth floors of the new addition.
- Continue brick red brick install at North and South elevations.
- Continue interior metal framing.
- Continue exterior sheathing and waterproofing at new addition.
- Continue firestopping fourth floor of new addition.
- Begin fire sprinkler install on 4th floor of new addition.
- Begin Acoustical Ceiling Grid Second Floor of New Addition.
- Install Handwash station in 8th street building cafeteria.
- Continue installing curtainwall on East Elevation.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 24,746,340.44

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

New Addition Progress – South Elevation



New Addition Progress – East Elevation



Photo Updates

Patio Brick and Cast Stone Progress



First Floor Classroom Progress



Photo Updates

Curtainwall Progress at East Elevation



South East Elevation Scaffolding
Removed and Brick Cleaned



Photo Updates

MEP Overhead Progress



ACT Grid Completed First Floor of New Addition

