

An aerial photograph of Midtown High School. The school building is a large, multi-story structure with a flat roof, situated on the left side of the image. To the right of the building is a large, open field, likely a soccer field, with a goal visible. In the background, a dense line of trees separates the school from a city skyline, which includes several tall skyscrapers. The sky is clear and blue.

Weekly Construction Progress Report

Midtown High School
Week Ending: 3/26/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on third and fourth floor of new addition.
- Completed parapet cast stone at Patio elevations.
- Cleaning of Brick at South and North Elevation.
- Begin Ceramic Tile Installation in Restrooms.
- Continue fire sprinkler install on 4th floor of new addition.
- Continue Metal Panel Installation at South and West Elevation.
- Continue Elevator Installation.
- Gypsum Board Finishing in Bathrooms and on Second Floor Media Center.
- Acoustical Ceiling Grid install Second Floor of New Addition.
- Begin Patio Roofing system.

NEXT WEEK – 3.29.2021 – 4.2.2021

- Continue MEP overhead and rough-in on Third, and Fourth floors of the new addition.
- Acoustical Ceiling Grid install Fourth Floor of New Addition.
- Installing lights and Low-Voltage fixtures.
- Continue hardscapes on the East and South East Elevations.
- Continue Elevator Installation.
- Continue Curtainwall installation on West Elevation.
- Continue Patio Roofing system.
- Continue Ceramic Tile Installation in Restrooms.
- Continue Metal Panel Installation.
- Georgia Power to set Transformer in Mechanical Yard.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 26,463,871.02

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

Curtainwall Install at East Elevation



New Addition Progress – North Elevation



Photo Updates

Gypsum Board Progress in New
Addition Media Center



Gypsum Board Progress in Media Center
Double Height Space



Photo Updates

Ceramic Wall Tile Progress First Floor of New Addition Building



Hardscape Progress South East Elevation



Photo Updates

South Elevation Grading Progress



East Elevation Hardscape Progress

