



Weekly Construction Progress Report

Midtown High School
Week Ending: 4/2/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead and trim out on third and fourth floor of new addition.
- Cleaning of Brick at South and North Elevation.
- Continue Ceramic Tile Installation in Restrooms.
- Continue dropping fire sprinkler heads on 4th floor of new addition.
- Continue Metal Panel Installation at North Elevation.
- Gypsum Board Finishing in Bathrooms and on Second Floor Media Center.
- Acoustical Ceiling Grid install Second Floor of New Addition.
- Continue Patio Roofing system.
- Continue hardscapes on the East and South East Elevations.

NEXT WEEK – 4.5.2021 – 4.9.2021

- Continue MEP overhead and trim out on Third, and Fourth floors of the new addition.
- Installing lights and Low-Voltage fixtures.
- Continue hardscapes on the East and South East Elevations.
- Continue Curtainwall installation on West Elevation.
- Continue Patio Roofing system.
- Continue Ceramic Tile Installation in Restrooms.
- Continue Metal Panel Installation.
- Begin Demolition in Old Media Center in 8th street building.
- Begin Epoxy flooring in New Addition Restrooms.
- Begin Plaster at Overhang on North and South Elevations.
- Demo C. Allen bridge Penetrations on the C. Allen building.
- Pouring 2nd Floor Bridge Slab on Grade.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 27,826,691.43

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

Curtainwall Mutton Install at North Elevation



New Addition Progress – North Elevation



Photo Updates

Ceramic Tile Progress



Plumbing Fixtures Installed in New Classroom Addition Restrooms



Photo Updates

Classroom Overhead Progress First Floor of New Classroom Addition Building



Hardscape Progress East Elevation



Photo Updates

4th Floor New Classroom Addition Building Progress



4th Floor ACT Ceiling Grid Complete

