



Weekly Construction Progress Report

**Midtown High School
Week Ending: 4/9/2021**

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead and trim out on third and fourth floor of new addition.
- Continue Ceramic Tile Installation in Restrooms.
- Continue dropping fire sprinkler heads on 4th floor of new addition.
- Continue Metal Panel Installation at North Elevation.
- Gypsum Board Finishing in Bathrooms and on Second Floor Media Center.
- Acoustical Ceiling Grid install Second Floor of New Addition.
- Continue Patio Roofing system.
- Continue hardscapes on the East and South East Elevations.
- Begin Epoxy flooring in New Addition Restrooms.
- Demo C. Allen bridge Penetrations on the C. Allen building.
- Pouring 2nd Floor Bridge Slab on Grade (Saturday).

NEXT WEEK – 4.12.2021 – 4.16.2021

- Continue MEP overhead and trim out on Third, and Fourth floors of the new addition.
- Installing lights and Low-Voltage fixtures.
- Continue hardscapes on the East and South East Elevations. Begin prep for North Elevations.
- Continue Curtainwall installation on West Elevation.
- Continue Patio Roofing system.
- Continue Ceramic Tile Installation in Restrooms.
- Continue Metal Panel Installation.
- Begin Demolition in Old Media Center in 8th street building.
- Continue Epoxy flooring in New Addition Restrooms.
- Complete Plaster at Overhang on North and South Elevations.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 27,826,691.43

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

New Addition Progress - East Elevation



New Addition Progress – North Elevation



Photo Updates

Performance Gym Prepped for Paint



Light Fixtures Installed in
New Addition Classrooms



Photo Updates

Charles Allen Building North Face Removed
for New Addition Bridge Tie-In



HVAC Refrigerant Line Progress on
New Addition Roof



Photo Updates

8th Street CTAE and Multipurpose Room CMU Progress



8th Street CTAE and Multipurpose Room CMU Progress

